


श्री 5715 जी.
एच बिदेसाय (200)

OTD

(2)

responce
in time every time



28/6/14
25.6.14

Ref:- RREL/SL/IND/24-06

Dated:- 24-06-2014

To,

Secretary
Department of Industries
Govt. of Bihar

Sub: Activity Report of M/s Responce Renewable Energy Ltd. For commissioning of 10 MW Solar Power Project at Nawada, Bihar

Ref: Power Purchase Agreement dated 27th February'2013 with BSPHCL

Sir,

With reference to above, activity report in respect of commissioning of 10 MW Solar Power Project at Nawada is detailed as here under:

Field Work:-

1. Nearly 78 acres of land has been acquired.
2. Fencing of entire Boundary area has been completed.
3. Leveling of the land has been completed.
4. Security Guards are at place and guarding the site.
5. We have office at Patna since last three years. We have site office at Nawada where field staffs/ technicians are stationed.

Post PPA Approvals/ NOCs:-

1. NOC from Gram Panchayat have been acquired.
2. NOC from Circle Officer, Akbarpur Block have been acquired.
3. Registration for Sales Tax, VAT, ET, Electricity Duty have been obtained.
4. Registration for Service Tax is applied.
5. Approval for Factory License is applied.

1912
26/6/14

98384/2014/1P
25.6.14

27/6/14

15/07/14

29/6/14

①

Commercials:-

1. Financial Closure from US based funding of the Project is already completed.
2. Procurement order for the plants & machineries and EPC Contract is already finalized and awarded.
3. Funding from IREDA is also under Process and it is in the final stage.

Note:- We are not very much interested to go for US based foreign funding as the Funding contract is coupled with EPC as well. Since we are looking for a Best quality project in Bihar we have signed German Technology.

We have made all arrangements to commission the project within the scheduled date of commissioning which is 31st March 2015.

Assistance Required

Transmission Lines:-

As per clause 4.2.3 of Energy Policy, 2011, any solar Plant which is generating Power more than 2MW, all the Transmission line and metering units will be borne by BSEB and it will be reimbursed by State Govt.


Distribution Licensee (BSPHCL) is reluctant to construct Transmission Lines. It is not giving any reply to our letters. We are rigorously following up since last 6 months. You are hereby requested to clarify the matter and facilitate the construction of Transmission lines at the earliest.

Administrative Help

We are going to start our actual construction within a fort night. You are Requested to pass necessary orders or instruction within Nawada Administrative heads so that we can speed up our work without any Local, Social or political disturbance.

This is for your kind information & record.

With Regards



(Sant Prasad)
General Manager
9308273034